

Currently Active Projects in Klickitat LE

Project Number	Target Completion Date	Project Type	Project Name	Sponsor	Project Status	SRFB Funds	Riparian Funds	Sponsor Match	Project Total	Project Updates
20-1545	Dec-24	Restoration	Klickitat River Floodplain Stewardship	Columbia Land Trust	Active	\$ 144,123	N/A	\$ 25,434	\$ 169,557	The first three years of spraying and monitoring have been completed along the haul road portion of the project. More spraying will be done this season. There is the possibility that some money will be returned to RCO. There's just a little bit more work to do to see the project to completion.
20-1563	Feb-25	Restoration	Riparian Enhancements in Former Condit Reservoir	Mid Columbia RFEF	Active	\$ 45,551	N/A	\$ 8,040	\$ 53,591	Several reservoir sites have been planted. There was one site that had never been planted before, this site requires extensive irrigation to ensure successful planting. There were mixed planting results in some smaller sites, and there might be some replanting.
20-1565	Jan-25	Planning and Restoration	Habitat Restoration through Beaver Supplementation	Mid Columbia FEG	Active	\$ 120,313	N/A	\$ 21,400	\$ 141,713	A suite of beaver relocation sites have been identified, a beaver holding facility has been established, and work has been done to fund beaver analogs. Project has yet to successfully trap and move a beaver.
21-1202	Dec-23	Planning	Lower Snyder Creek Restoration Design	Mid Columbia FEG	Active	\$ 266,500	N/A	\$ 47,094	\$ 313,594	Project was design only, involving an area with 5 landowners. Project will end this year, and an application for a final design project above the current project area will be submitted for funding. Project is tied in with the Klickitat Mill Site cleanup led by Klickitat County.
21-1203	Sep-24	Restoration	Rattlesnake Gulch Fish Passage & Restoration	Mid Columbia RFEF	Completed - Just about	\$ 110,725	N/A	\$ 19,700	\$ 130,425	Restoration project was completed, two bridges were removed and replaced with fish passages. Planting and seeding was done on the disturbed locations, and the site responded well to higher flows. Project has made great progress, and is nearing completion. A follow-up will be done that includes additional planting.
21-1248	Apr-25	Planning	Pine Creek Fish Passage Design	Eastern Klickitat Conservation District	Active	\$ 165,000	N/A	\$ 30,000	\$ 195,000	EKCD hired a consultant and the project is moving forward with site data collection. Federal funding will be used to complete the project.
21-1244	Jun-24	Planning	White Salmon River Conservation Assessment	Underwood Conservation District	Active	\$ 102,246	N/A	\$ 18,045	\$ 120,291	Timeline and cost extension/increase was approved, but cabin area acquisition is taking longer than expected. Progress and negotiation is still ongoing, and sponsors continue to assist the parties involved.
21-1241	Dec-24	Acquisition	Upper Rattlesnake Creek Conservation	Columbia Land Trust	Active	\$ 892,500	N/A	\$ 365,000	\$ 1,257,500	Conservation of project area in phase one was completed several months prior to this meeting. Still a year to go to close out the grant, as a property management plan is still needed. Phase 2 will be a second project without the use of SRFB funding. There is currently no monitoring plan for the project.
22-1547	Nov-25	Restoration	White Creek Wood Replenishment Phase II	Yakama Nation	Active	\$ 245,000	N/A	\$ 45,000	\$ 290,000	Trees and getting marked and identified, the project is moving forward and on schedule.
23-1216	Jul-26	Restoration	Upper Rattlesnake Creek Floodplain Enhancement	Columbia Land Trust	Active	\$ 150,000	N/A	\$ 35,250	\$ 185,250	Floodplain enhancement on a lower 1.2 mile stretch of the creek. RFP has gone out for the contractor to install 35 post assisted structure interventions at 13 sites. Project will be implemented over two seasons, summer of 24' and 25'. Most of the wood involved for the project will be from on-site. Potential future monitoring projects in the area are contingent on available funding sources.
23-1195	Jun-26	Restoration	Howard Lake Rd Upper Klickitat Floodplain	Yakama Nation	Funded	\$ 500,000	N/A	\$ 88,250	\$ 588,250	Engineer under contract to move forward with the design phase of the project. Project is moving forward smoothly.
23-1217	Jul-26	Acquisition	Lower White Salmon River Conservation Acquisition	Yakama Nation	Funded	\$ 500,000	N/A	\$ 167,000	\$ 667,000	No updates

Project Seeking Funding

Project Number	Target Completion	Project Type	Project Name	Sponsor	Project Status	SRFB Funds	Riparian Funds	Sponsor Match	Project Total	Project Updates
23-1195	Jun-26	Restoration	Howard Lake Road/Upper Klickitat Floodplain Cost and Time Extension Amendment	Yakama Nation	Seeking funding	\$ 400,000	\$ -	\$ 70,750	\$ 470,750	Seeking funding
24-1643	Sep-26	Planning	Snyder Creek Final Restoration Design	Mid Columbia FEG	Seeking funding	\$ 332,214	\$ -	\$ -	\$ 332,214	Seeking funding
24-1794	Jan-26	Acquisition	Klickitat River Floodplain Acquisition	Columbia Land Trust	Seeking funding	\$ -	\$ 223,357	\$ -	\$ 223,357	Seeking funding